Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120014-3

CONSTRUCTION PROGRESS REPORT FOR MONTH OF October 195 3

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

	date when work will commence.				STA	ATINTL						
STATSPEC	Project Title:		Locat	ion:								
STATINTL	Contractor:		Allot	ment No.: 4442-40-001								
	Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. 1953					}						
	Authority for construction (identification of instrument authorizing work):											
	PRC setion DD/I - 195-53, Dated 13 April 1953											
	Brief description of work involved: Construction of New Operations Building, Auxiliary Building, Fences, etc. Percent completed in various branches of work:											
							Excavation, grading a paving	20%	35	Flooring	%	
							Concrete, cement work	60%	15	Hardware	%	
	Structural steel & misc. iro		34	Painting, glazing	%							
	Masonry	90%	95	Plumbing	70 %	25.7						
	Carpentry, millwork. Toil.par		24	Heating, ventilating	%							
	Roofing, waterproofing	25 %	25	Electrical		à Č						
	Sheet metal	1 %		Electric fixtures	%							
	Lath, plaster, acoustic	76		Approach work	9,5							
	Insulation	%		Other	80%							
	Aluminum & steel windows Ceramia tile	80%	R a	Prelim., fence, flag pol Aluminum entrances	6 60,5							
	Totals:											
	Amount of contract, including additions and deductions \$ 377.985.54											
	Value of work completed to date					121,227						
	Value of materials on site				3,935,00	- _ 2342+c						
	Value of materials in storage				***	- 1734.3						
						- 1945-						
	-					_						
	Total of partial payments to 2 November 195 3 112,228.06											
				ВУ								
		*		Gignature	1	-						

See opposite side for instructions.

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120014-3

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.